Republic of the Philippines
Department of the Interior and Local Government
BUREAU OF FIRE PROTECTION
(FIRE STATION LETTER HEAD)

INSPECTION CHECKLIST DURING CONSTRUCTION

[ ] At 30% Completion [ ] At 70% Completion [ ] At ____% Completion (As determined by the C/MFM)

Inspection Order No.: _____ Date Issued:_____ Date Inspected:_____

GENERAL INFORMATION

Building Plan Checklist #: _____ FSEC No.: _____ Date Issued (FSEC): _____
Name of Owner: _____
Project Title: _____
Location of Construction: _____
Classification of Occupancy: _____

NO.	FIRE SAFETY REQUIREMENT (References: Issued FSEC, Fire Safety Checklists for Building Plans, Approved Plans and Specifications)	INSTALLED/ CONSTRUCTED OR APPLIED?			COMPLIANT			REMARKS
		YES	NO	N/A	YES	NO	N/A	
I.	**MEANS OF EGRESS**							
1	Permissible Exit Components: [ ] Doors [ ] Stairs [ ] Smoke proof enclosures [ ] Horizontal exits [ ] Ramps [ ] Exit passageways [ ] Escalator and moving walks [ ] Fire escape stair [ ] Fire escape ladder [ ] Slide escape [ ] Area of refuge [ ] Outside Stairs							
2	Capacity factor (Means of Egress): _____mm/person							
3	Occupant load factor: _____ m^2 / person							
4	Common path of travel: _____m (with sprinkler) _____m (w/o sprinkler)							
5	Dead end limit / Corridor: _____ m (with sprinkler) _____m (w/o sprinkler)							
6	Travel distance: _____ m (with sprinkler) _____ m (w/o sprinkler)							
7	Remoteness of exits: _____ m (with sprinkler) _____m (w/o sprinkler)							
8	Number of means of egress per floor: _____ / each room with occupant load ≥ 50 or with hazard content: _____							
9	Corridor width: _____ m							
10	Stair width : _____ m							

NO.	FIRE SAFETY REQUIREMENT (References: Issued FSEC, Fire Safety Checklists for Building Plans, Approved Plans and Specifications)	INSTALLED/ CONSTRUCTED OR APPLIED?			COMPLIANT			REMARKS
		YES	NO	N/A	YES	NO	N/A	
11	Ramp width : _____ m							
12	Any door leaf in a means of egress shall not project more than 180 mm into the required width of an aisle, a corridor, a passageway, or a landing, unless the door leaf is equipped with an approved self-closing device.							
13	Each guest door used as means of egress shall at least 20 minutes fire resistant.							
14	Doors as means of egress that open directly onto exit access corridors shall be self-closing and self-latching.							
15	There shall no openings in corridor partitions other than door openings.							
16	Handrails projections shall not more than 114 mm							
17	Exit stair landing shall not be less than the required width of exit door.							
18	There shall be no enclosed usable space under the stairs in an exit enclosure nor shall the open space under such stairs be used for any purpose.							
19	Exit stairway finishing shall not exceed class B.							
20	Exit stairs shall be provided with Guard and Handrails.							
21	Exit stairways terminate directly at a public way or at an exterior exit discharge							
22	Exit stairs thread depth shall not be less than 280 mm.							
23	Exit stairs riser height shall not be less than 100 mm nor more than 180 mm.							
24	Exit stairs head room shall not be less than 2000 mm.							
25	Ramp as means of egress shall have a maximum slope shall be 1:12 (~ 8.3 %).							
26	Ramp as means of egress shall have a maximum cross slope shall be 1:48 (~ 7.14 %).							
27	Ramp as means of egress shall have a maximum rise for a single ramp run shall be 760mm.							
II.	**FEATURES OF FIRE PROTECTION**							
A.	**CONSTRUCTION AND COMPARTMENTATION**							
28	Construction Type: [ ] Type I / [ ] Type II / [ ] Type III / [ ] Type IV / [ ] Type V							
29	Walls & Ceiling finish:							
	Walls Finish: [ ] Class A / [ ] Class B / [ ] Class C							
	Ceiling Finish: [ ] Class A / [ ] Class B / [ ] Class C							
30	Floor finish: [ ] Class I / [ ] Class II							
31	Separation of Occupancy (Walls / Partition) shall at least 60 minutes fire resistant.							
32	Two (2) hours fire resistance firewall, 760mm above the roof surface. *(See MC No. 2021-064 dated 28 June 2021 for Alternative)*							
33	Provide fire stopping for all conceded spaces.							
B.	**FIRE DOORS**							
34	Fire door shall be installed in accordance with NFPA 80, Standard for Fire Doors and other Opening Protectives							
35	Door assemblies shall be installed in accordance with NFPA 105, Standard for the Installation of Smoke Door Assemblies and Other Opening Protectives							

NO.	FIRE SAFETY REQUIREMENT (References: Issued FSEC, Fire Safety Checklists for Building Plans, Approved Plans and Specifications)	INSTALLED/ CONSTRUCTED OR APPLIED?			COMPLIANT			REMARKS
		YES	NO	N/A	YES	NO	N/A	
36	Exit doors shall swing in direction of egress							
37	Exit doors shall be provided with re-entry mechanism at every four (4) storey.							
38	Exit doors assembly shall at least 60 minutes fire resistant for three (3) communicating level and below.							
39	Exit doors assembly shall at least 90 minutes fire resistant for four (4) communicating level and above							
40	Exit doors shall be provided with panic hardware, vision panel, and self-closing mechanism.							
41	Door exit width : _____ m							
C.	**PROTECTION OF VERTICAL OPENING** *(Escalator Opening may be Protected by One of the Following Methods)*							
42	Sprinkler Vent Method							
43	Spray Nozzle Method.							
44	Partial Enclosure Method.							
III.	**WARNINGS (SIGNS, LIGHTING, & EXITS SIGNAGE)**							
45	Marking of means of egress							
	[ ] Exit Sign							
	[ ] Directional Sign							
	[ ] Emergency Evacuation Plan							
46	Illumination of means of egress							
	[ ] Corridors							
	[ ] Passageway							
	[ ] Stair landing							
	[ ] Exit doors							
IV.	**FIRE PROTECTION**							
A.	**AUTOMATIC FIRE SUPPRESSION SYSTEM:** *(*Mandatory Field Based on Hydraulic Calculation Submitted)*							
47	NFPA 13							
48	NFPA 13 R							
49	*Hazard : _____							
50	*Flowing density : _____ gpm (mm/m^2)							
51	*Area of operation : _____ ft^2 (m^2)							
52	*Sprinkler type : _____							
53	*Sprinkler elevation / K - factor : _____ ft (m) / _____							
54	*Residual pressure at sprinkler head : _____ psi							
55	*Fire water reservoir : _____ gallons							
56	* Sprinkler discharge : _____ gpm							
57	*Demand flow rate : _____ gpm							
58	*Fire pump : _____hp							
59	*Service factor : _____ min							
60	*Fire pump capacity : _____ gpm							
61	*Fire pump cut-in pressure : _____ psig (pounds per in^2 gauge)							
62	*Jockey pump capacity : _____ gpm							
63	*Cut in / Cut out pressure : _____ / _____ psig							
64	*Inside hose stream allowance : _____ gpm							

NO.	FIRE SAFETY REQUIREMENT (References: Issued FSEC, Fire Safety Checklists for Building Plans, Approved Plans and Specifications)	INSTALLED/ CONSTRUCTED OR APPLIED?			COMPLIANT			REMARKS
		YES	NO	N/A	YES	NO	N/A	
B.	**WET STANDPIPE SYSTEM:** *(*Mandatory Field Based on Hydraulic Calculation Submitted)*							
65	Class I (2 ½ " hose connection)							
66	Class II 1 ½ " hose connection)							
67	Class III (Combination of I & II)							
68	*Number of standpipe risers : _____							
69	*Design flow rate : _____ gpm							
70	*Residual pressure at outlet : _____ psig							
C.	**FIRE DETECTION AND ALARM SYSTEM**							
71	Manual call points							
72	Alarm Bell							
73	Smoke and Heat detector							
74	Siren Strobe							
75	Fire Alarm Annunciator							
76	Occupant Notification (Audible / Visible)							
77	Emergency Force Notification (If applicable)							
78	Fire Alarm Control Panel (FACP).							
D.	**PORTABLE FIRE EXTINGUISHER**							
79	Class: _____							
80	Maximum travel distance to extinguisher: _____m							
81	Sizes / Number of fire extinguishers for the listed grades of hazards shall be sufficient to meet the requirement of table 7 & 8 of RIRR of RA 9514.							
V.	**BUILDING SERVICE EQUIPMENT**							
82	Automatic Kitchen hood Fire Suppression System.							
83	Stairwell pressurization.							
84	Zone Smoke Control.							
85	Elevator Pressurization.							
86	Vestibule Pressurization							
87	Smoke refuge area pressurization.							
88	Mechanical smoke exhaust or Natural smoke ventilation for warehouse or Atrium.							
VI.	**OTHER FIRE SAFETY REQUIREMENTS**							
89	No fix grills or any obstruction shall be installed on window openings and/or fire exits							
90	Provide/post "NO SMOKING" sign/s where combustible materials are stored or handled. Such signs shall be conspicuously and suitable located.							
VII.	**FIRE SAFETY PRECAUTIONS**							
91	Overall construction fire safety program was developed and or updated. (Note: Construction fire safety program addressed the following: good housekeeping, on site security, fire protection systems — installation of new fire protection systems as construction progresses, organization and training of an on-site fire brigade, pre-fire plan, rapid communication, protection of existing structures and equipment from exposure fires resulting from construction operations)							
92	Adequate escape facilities are maintained at all times.							
93	Fire department access road/s is/are provided and maintained.							
94	Standpipe (if required) are maintained in conformity with the progress of building construction.							
95	First –aid firefighting equipment are provided and maintained.							

DEFECTS/DEFICIENCIES

ITEM I: _____

_____

ITEM II: _____

_____

ITEM III: _____

_____

ITEM IV: _____

_____

ITEM V: _____

_____

ITEM VI: _____

_____

ITEM VII: _____

_____

REMARKS: _____

_____

RECOMMENDATIONS

[ ] There are no substantial changes from the approved plans and specifications, construction may continue in accordance with the approved plan and specifications and Fire Safety Checklist on Building Plans.

[ ] Any alteration/modification on the approved plans shall be submitted to the BFP, the plans and specifications for evaluation and review.

[ ] Testing and Commissioning of all fire protection and life safety features.

[ ] In case of completely installed fire safety requirement, the BFP Fire Safety Inspectors shall witness the testing and commissioning.

[ ] For Issuance of Notice to Comply.

[ ] For Issuance of Notice of Stop Work.

[ ] For Issuance of Closure Order.

[ ] For securing Fire Safety Clearance for Welding, Cutting, and Other Hot Work Operations.

Prepared by:

_____
Building Plan Evaluator

_____
Fire Safety Inspector

_____
Team Leader

RECOMMEND APPROVAL:

_____
CHIEF, FIRE SAFETY ENFORCEMENT SECTION/UNIT

ACKNOWLEDGED BY:

_____
Signature Over Printed Name of Owner/ Representative
Date & Time: _____

APPROVAL:

_____
CITY/ MUNICIPAL FIRE MARSHAL